

2014 2017 Bond Project Status

2014 Bond Program	Phase	Estimated Completion Date	Under/Over Budget	Contractor
Carl Briscoe Bentley Elementary (#24)	Complete	December 30, 2016	Under Budget	Gamma Constructions
Don Carter Elementary School (#26)	Complete	August 1, 2018	Under Budget	Drymalla Construction
FHS Baseball	Complete	January 30, 2016	Under Budget	Nevco
FHS Water Plant	Complete	October 15, 2018	Under Budget	W.W. Payton Corporation
Fulshear HS Shell	Complete	August 8, 2018	Under Budget	Drymalla Construction
HVAC Web Controls	Complete	April 12, 2018	Under Budget	Johnson Controls Inc.
James W. Roberts Middle School	Complete	June 28, 2019	Under Budget	Drymalla Construction
Kathleen Joerger Lindsey Elementary (#25)	Complete	June 23, 2017	Under Budget	Drymalla Construction
LCHS Band Hall	Complete	April 2, 2018	Under Budget	IKLO Construction
Natorium - Foster High School	Complete	August 31, 2018	Under Budget	Turner Construction
Natorium - Fulshear High School	Complete	August 31, 2018	Under Budget	Turner Construction
Natorium - George Ranch High School	Complete	August 31, 2018	Under Budget	Turner Construction
Pink Elementary- Foundation	Complete	August 14, 2017	Under Budget	Phil's Plumbing Company
Satellite Ag Barn	TBD			
Service Center/M&O	Complete	January 14, 2019	Under Budget	CA Walker Construction
Tamarron Elementary School	Construction	July 8, 2020	Under Budget	Drymalla Construction
Thomas R. Culver, III Elementary School	Complete	June 30, 2019	Under Budget	Drymalla Construction
THS Band Hall	Complete	April 2, 2018	Under Budget	IKLO Construction
THS Baseball	Complete	February 2, 2018	Over Budget	Millis Construction

2017 Bond Program	Phase	Estimated Completion Date	Under/Over Budget	Contractor
Terry High School & George Junior High Serving Lines	Complete	August 10, 2019	Under Budget	ISI Commercial
Austin Elementary School Re-Roofing	Complete	October 4, 2018	Under Budget	Ally Roofing Services
Juan Seguin Early Childhood Center Re-Roofing	Complete	January 19, 2019	Under Budget	Argio Roofing
District-Wide Classroom Intruder Locksets	Complete	May 1, 2019	Under Budget	ACME Architectural Hardware
Dr. Thomas E. Randle High School Harry Wright Junior High	Construction	June 18, 2021	Under Budget	Drymalla Construction
Traylor Stadium Press Box	Construction	August 17, 2020	Over Budget	Bass Construction
Fletcher Morgan Jr. Elementary School	Proposal Phase	July 8, 2021	TBD	TBD
Alternative Learning Center Additions and Renovations	Proposal Phase	August 2021	TBD	TBD
Brazos Crossing Exterior Facade Replacement	Design	August 2021	TBD	TBD
Elementary School Cooler & Freezer Replacements	Complete	August 12, 2019	Under Budget	Bass Construction
Foster HS Athletic Improvements	Complete	December 9, 2019	Under Budget	Millis Construction
High School LOTE Labs - Lamar CHS, Terry HS and George Ranch HS	Complete	July 12, 2019	Under Budget	Stevens Learning Systems Inc.
Jane Long Elementary School Historic Gym Renovations	Proposal Phase	August 10, 2020	TBD	TBD
Lamar CHS and Lamar JHS Additions and Renovations	Design	August 2021	TBD	Drymalla Construction
Middle School Orchestra Additions	Proposal Phase	July 9, 2021	TBD	TBD
Multi-Campus Carpet Replacements - Foster HS, Briscoe JHS, Jackson ES, Pink ES & Long ES Improvements	Construction	August 7, 2020	Under Budget	Millennium Project Solutions, Inc.
ES, Smith ES and Taylor Ray ES, Upgrade Seimens HVAC Controls	Construction	August 7, 2020	Under Budget	Bass Construction
Multi-Purpose Space Additions - Foster HS, Fulshear HS, George Ranch HS	Proposal Phase	July 9, 2021	TBD	TBD
Misc. Campus Improvements -Campbell ES, Williams ES, Navarro MS, Wessendorff MS	Complete	August 20, 2019	Over Budget	Bass Construction
Synthetic Turf & Track Replacement	Complete	August 12, 2019	Under Budget	Hellas Construction, Inc.
Terry HS & George JHS Additions and Renovations	Construction	August 2021	TBD	Drymalla Construction
Fuel Tank Storage Replacement	Construction	August 7, 2020	Over Budget	Pemco, Inc.